




**TOWN OF MARSHFIELD**  
870 MORaine STREET  
MARSHFIELD, MA 02050  
DPW

TO: Board of Public Works November 5, 2010  
FROM: D. Carriere – Superintendent   
SUBJECT: Surf Ave Seawall Project Contract 2011- 05

1. Submittals - to date include the following: Lump Sum Payment Breakdown, Construction Schedule, Dig Safe Number, Disposal Site & Haul Route, Sheet Piling Cut Sheet, Reinforcing Steel, Concrete Testing Company, Concrete Mix Design, Pre-Construction Photographs, Reinforcing Steel Certificate of compliance, Work Plan, Elastomeric Sealant and Filter Fabric.
  2. Construction - Work performed to date through the end of today includes pouring of three additional wall sections (9 total 216 +/- feet), forming and pouring three additional footings (11 total 264+/- feet). Farragut Road opening is now the construction access and egress to the beach. The footing for the next 3-4 sections of wall south toward Farragut and forming 2-3 additional wall sections are the next major activities along with removing the form from the completed sections of new wall and installing sub-drain system behind completed walls..
  3. Demolition – Northern completed demolition of wall sections proceeding south past Monitor Road and the concrete rubble from the demolition has been removed. No further demolition is anticipated until the work approaches the Farragut stairs.
  4. The section of wall 150+/- feet long from the limit of work on the north beyond Constellation to just north of Constitution that moved seaward and leaned over and was buttressed with rip rap stone has remained stable.
- cc. BOS Town Engineer – e-mail P Taber – e-mail  
Beach Association – e-mail Treasurer – e-mail