




TOWN OF MARSHFIELD
870 MORaine STREET
MARSHFIELD, MA 02050
DPW

TO: Board of Public Works October 29, 2010
FROM: D. Carriere -- Superintendent 
SUBJECT: Surf Ave Seawall Project Contract 2011- 05

1. Submittals - to date include the following: Lump Sum Payment Breakdown, Construction Schedule, Dig Safe Number, Disposal Site & Haul Route, Sheet Piling Cut Sheet, Reinforcing Steel, Concrete Testing Company, Concrete Mix Design, Pre-Construction Photographs, Reinforcing Steel Certificate of compliance, Work Plan, Elastomeric Sealant and Filter Fabric.
 2. Construction - Work performed to date through the end of today includes pouring of three additional wall section (6 total 134 +/- feet), forming and pouring four additional footings (8 total 182 +/- feet). Monitor Road opening is now the construction access and egress to the beach. The footing for the next 2 sections of wall south toward Monitor and forming one additional wall section are the next major activities along with removing the form from the third and fourth sections of new wall.
 3. Demolition -- Northern completed demolition of wall sections proceeding south past Monitor Road and the concrete rubble from the demolition has been removed. No further demolition is anticipated until the work approaches the Farragut stairs.
 4. The section of wall 150 +/- feet long from the limit of work on the north beyond Constellation to just north of Constitution that moved seaward and leaned over and was buttressed with rip rap stone has remained stable.
- cc. BOS Town Engineer -- e-mail P Taber -- e-mail
Beach Association -- e-mail Treasurer -- e-mail